

GEORGIA DEPARTMENT OF TRANSPORTATION

One Georgia Center, 600 West Peachtree Street, NW Atlanta, Georgia 30308 Telephone: (404) 631-1000

January 5, 2015
P.I. No. 0010333, Spalding County
North Hill St.; Solomon St. & 5th St. in Downtown Griffin - LCI

Mr. Kenny L. Smith Griffin City Manager 100 South Hill Street Griffin, GA 30223

Dear Mr. Smith:

This letter is in response to the meeting held on 12/12/2014 on the above referenced project. The project is a Livable Center Initiative (LCI) project which entails bicycle and pedestrian improvements in downtown Griffin.

The purpose of the meeting was to discuss GDOT's recent letter to the City of Griffin which stated that GDOT would reserve the right to widen intersections along SR155 in a future year if traffic conditions warranted it. City of Griffin explained that their City Council was concerned about spending money to complete the LCI project if much of that work would be demolished in the future by GDOT. GDOT responded that it would not get ahead of the local and regional planning processes, especially in a historic downtown, by conducting a project that the local government was staunchly opposed to, and that reserving the right to make future improvements is a condition that applies to all roadways under GDOT's jurisdiction.

City staff also wished to confirm GDOT and ARC's support of the City's preferred concept alternative which includes reducing the number of travel lanes from 4 to 2, lengthening angled parking spaces, and constructing curb extensions. The project would no longer include a separated bike lane, but would include shared lane markings (aka "sharrows"). Both GDOT and ARC agreed that this was an acceptable approach.

GDOT also informed the City that they need to work through ARC to bring the project that would relocate SR 155 (PI 0008682) out of long range status in the TIP to alleviate the future traffic concerns along the corridor.

Should you have further questions, please feel free to contact the Project Manager, Justin Banks at 404-631-1153 or the District 3 Program Manager, Krystal Stovall-Dixon at 404-631-1572.

Sincerely,

Albert V. Shelby, III

State Program Delivery Engineer

Albert Shelber

ANS-RWS-KESD-IAR

P.I. No. 0010333, Spalding County North Hill St.; Solomon St. & 5th St. in Downtown Griffin – LCI Page 2 of 2

Cc: Russell McMurry, Chief Engineer, GDOT
Andrew Heath, Executive Assistant to the Chief Engineer, GDOT
Brant Keller, Public Works Director, City of Griffin
Amy Goodwin, Planner/LCI Manager, Atlanta Regional Commission
Kofi Wakhisi, Transportation Access & Mobility Division, Atlanta Regional Commission
John Orr, Planning Manager, Atlanta Regional Commission

	Report
é	tatus
	nstructi

Print Date 12/30/14 Page 3

8/15/16 8/15/15 Local Let

MGMT LET DATE: 8
MGMT ROW DATE: 8
WHO LETS? 1
LET WITH:

8/17/16 11/1/17 None

MODEL YR: 2020 TYPE WORK: Bicycle/Ped. Facility
PROG 17PE: Enhancement BOND PROJ: DESIGN FIRM:
第1号 · 可力格。

PFA SGN GRIFFIN DO ROMUTILI20% PE & 20% CST & 100% CST OVERSIGHT 2-20-12|NOTIFICATION LETTER SENT TO GRIFFIN 6-13-11. NO BRIDGE REQUIRED TBD Bridge: EIS: LGPA:

In Atlanta RTP (3/3/14)
CONFIRMED EXEMPT PER FHWA 6-1-2014|ADDED BY ARC
Local coordination Planning: Programming: Utility:

Phase	Approved	Proposed	Cost	Fund	Status	Date Auth
띪	2011	2011	\$252,500.00	L230	AUTHORIZED	3/28/11
ROW	2016	2016	\$150,000.00	20	PRECST	
CST	2017	2017	\$3,099,970,34	M230	PRECST	
UTL	NONE	2017	\$85,000.00	207	PRECST	
	COSTESTAMTS	AMTS		SIIS	STIP AMOUNTS	
PE	\$252,	\$252,500.00	1/1/11 Activity		Cost	Fund
ROW	\$150,0	\$150,000.00	10/14/14			
CST	\$3 099 970 34		10/14/14 PE		\$252,500.00 L	230
Ē	485	\$85,000,00	10/14/14 ROW	*/	\$100,000.00	90
2		90.00		\$2	\$2,929,500.00 M	M230
			퓝		\$0.00	00

District Comments

City of Griffin - Anthony Dukes, 678-692-2202 adukes@pcgeng.com Consultant - Sean Hayes, 770-389-8866 Sean Hayes shayes@fdc-llc.com

12/12/14: Meeting was held with the City and ARC to decide that the one 18 if shared lane will be the typical section for the project. A letter will be sent to the city in Jan for everyones records. The schedule is behind and a PCRF will be established with the locals consultant when they receive NTP. 50% of budget has been used to date. (JAB 12/30/14)

Pre Parcel CT	8	Total Parcel in ROW System:	Cond Filed:	Acquired by:	700	DEEDS CT:
Under Review		Options Pending:	Relocations:	Acquisition MGR:		
Released:		Condemnations - Pend:	Acquired:	R/W Cert Date:		